

Received

OCT 07 2025



Arkansas Department of Health
Environmental Health Protection

Benton Co Health Unit

Receipt Number

27982552

Individual Onsite Wastewater System Permit Application

Permit Type



New Installation



Alteration / Repair

DR Environmental ID #

7 6 0 2 1 4 7 0 4 7

Fee Schedule for Structures

Structures 1500 sq ft or less	\$ 30.00	☐
Structures more than 1500 sq ft and up to 2000 sq ft	\$ 45.00	☐
Structures more than 2000 sq ft and up to 3000 sq ft	\$ 90.00	☒
Structures more than 3000 sq ft and up to 4000 sq ft	\$120.00	☐
Structures more than 4000 sq ft	\$150.00	☐
Alteration and Repair	\$ 30.00	☐

Part 1 Application

Treatment Type (check one)

Disposal Method (check one)

- ☒ STD = Standard Septic Tank
☐ ISF = Intermittent Sand Filter
☐ PMF = Proprietary Media Filter
☐ OTH = Other (Describe)

- ☐ ATU = Aerobic Treatment Plant
☐ RSF = Re-circulating Sand Filter
☐ RGF = Re-circulating Gravel Filter
☐ HLD = Holding Tank

- ☒ STD = Standard Absorption Field
☐ SUR = Surface Discharge
☐ CPF = Capping Fill
☐ OTH = Other

- ☐ LPD = Low Pressure Distribution
☐ HLD = Holding Tank
☐ SRL = Serial Distribution
☐ DRP = Drip Irrigation

1. Owner's/Applicant's Name

Dale & Amanda Gainey

2. Phone Number

479-877-0714

3. Mailing Address

3601 W. Legacy Ln., Rogers, AR. 72758

4. County

Benton

5. Address of Proposed System (If a 911 address is not available, attach detailed directions or map)

911: Pepper Hills Dr., Siloam Springs, AR. 72761 Parcel #: 18-10958-001 Barndominium

6. Subdivision Name

NA

7. Approval Date

NA

8. Date Recorded

NA

9. Lot Number

NA

10. Lot Dimensions

See Survey

11. Total Area (Acres)

7.43

12. # Bedrooms # People

4

13. Daily Flow (GPD)

450

14. Parcel Number or Brief Legal Description of Property (Attach a separate sheet of paper, if necessary)

Pt. of the SW 1/4 of the NE 1/4 of Section 19, T-18-N, R-32-W

15. Water Supply (Specify supplier, if Public Water)

Siloam Springs

16. GPS Coordinates

36 13' 25" N 94 25' 49" W AA: 36 13' 25" N 94 25' 50" W

17. Loading Rates

(gpd/ft²)

18. System Specifications

Primary Area	0.48	a. Size of Septic Tank	1250	gal	f. Trench Depth	18	inches
Secondary Area	0.48	b. Size of Dose Tank	NA	gal	g. Trench Spacing	8	feet
Percolation Test	(min/in)	c. Absorption Area	1000	ft ²	h. Trench Media (List Below)	I. Trench Width	
Primary Area Avg	NA	d. Number of Field Lines	5		Pipe and gravel	24	in
Secondary Area	NA	e. Length of Field Lines	100	ft	Ez Flow 1201	18	in

TO THE OWNER

The permit for construction may be deemed invalid by the local Environmental Health Specialist before the start of construction, if the site and/or soil conditions have changed after approval of this permit, or if the information within this permit is inaccurate or has been found to be misrepresented. Approval for operation does not constitute a guarantee that the system will function properly. The approval states that the system was designed and installed according to the Arkansas Department of Health, Rules Pertaining to Onsite Wastewater Systems, unless there are exceptions or deviations noted in the comments. A Permit for Construction is valid for one (1) year from the date of approval. The authorized agent must revalidate a permit more than one (1) year old prior to the start of any construction.

19. Utilization Verification

I hereby attest that item 12, the number of bedrooms (number of persons for commercial) and square footage of the structure that will utilize the designed individual onsite wastewater system in this permit application, is accurate. I have reviewed the permit application and understand the layout, installation, maintenance, operation and expense(s) that may be associated with this system.

Owner/Applicant/Developer/Designated Representative Signature

Date

20. I certify that I have conducted the above tests and that the above listed information is in accordance with the latest requirements of the Arkansas Department of Health Rules and Regulations Pertaining to Onsite Wastewater Systems.

Mark Corbitt

D.R.

Soil Certified



Yes

No

Designated Representative Signature

Title

Mark W. Corbitt

09/11/25

479-466-6183

Print Name

Date

Phone Number

21. Approval of Health Authority

The information and specifications in this application have been reviewed and found to meet the requirements of the Arkansas Department of Health Rules Pertaining to Onsite Wastewater Systems. A PERMIT FOR CONSTRUCTION is hereby issued.

Environmental Specialist Signature

EHS Number

Date

Individual Onsite Wastewater System Permit Application

27982552

Receipt Number

22. Soil Criteria (Primary Area)				Indicate the depth to items a-f, if observed in the soil (designate in inches)			
a. Bedrock	b. BSWT	c. MSWT	d. LSWT	e. Adj. MSWT	f. Adj. LSWT	g. H.C./Depth	h. Loading Rate (gpd/ft ²)
>36"	NA	24"	NA	NA	NA	NA	0.48
23. Soil Criteria (Secondary Area)				Indicate the depth to items a-f, if observed in the soil (designate inches)			
a. Bedrock	b. BSWT	c. MSWT	d. LSWT	e. Adj. MSWT	f. Adj. LSWT	g. H.C./Depth	h. Loading Rate (gpd/ft ²)
>36"	NA	24"	NA	NA	NA	NA	0.48
24. Seasonal Water Table (SWT) Classes Detail							
Primary Area			List Redoximorphic Features and/or Clay Content Restrictions				
Brief	NA	in					
Moderate	24	in	15% Chroma 2 Depletions				
Long	NA	in					
Secondary Area			List Redoximorphic Features and/or Clay Content Restrictions				
Brief	NA	in					
Moderate	24	in	15% Chroma 2 Depletions				
Long	NA	in					
Comments							

Part 2 Installation Inspection

Septic tank manufacturer	Pump information	
Septic tank material	Trench media and width	
Dose tank manufacturer	Depth of interceptor drain	
Dose tank material	Depth of settled fill	
Name of Installer		License Number
Installation Inspected by ☐ Environmental Health Specialist ☐ Designated Representative (original submitter) (check one or installer signs System Installation Verification below)		
Signature		EHS / License Number
Date		
System Installation Verification I have installed this system as designed and in compliance with all Rules and Regulations Pertaining to Onsite Wastewater Systems.		
Installer Signature		License Number
Date		

Part 3 Permit for Operation

The information contained in Part 1 and 2 of this form has been reviewed and found to meet the requirements of the Arkansas Department of Health. THE PERMIT FOR OPERATION of this system is hereby issued.		
Environmental Health Specialist	Signature	EHS Number
Date		
Comments		
Site Revalidation conducted by ☐ Environmental Health Specialist ☐ Designated Representative (original submitter) (check one)		
Signature		EHS / License Number
Date		

Individual Onsite Wastewater System Permit Application

27982552

Receipt Number

22. Soil Criteria (Primary Area)								Indicate the depth to items a-f, if observed in the soil (designate in inches)
a. Bedrock	b. BSWT	c. MSWT	d. LSWT	e. Adj. MSWT	f. Adj. LSWT	g. H.C./Depth	h. Loading Rate (gpd/ft ²)	
>36"	NA	24"	NA	NA	NA	NA	0.48	

23. Soil Criteria (Secondary Area)								Indicate the depth to items a-f, if observed in the soil (designate in inches)
a. Bedrock	b. BSWT	c. MSWT	d. LSWT	e. Adj. MSWT	f. Adj. LSWT	g. H.C./Depth	h. Loading Rate (gpd/ft ²)	
>36"	NA	24"	NA	NA	NA	NA	0.48	

24. Seasonal Water Table (SWT) Classes Detail			List Redoximorphic Features and/or Clay Content Restrictions
Primary Area			
Brief	NA	in	
Moderate	24	in	15% Chroma 2 Depletions
Long	NA	in	
Secondary Area			List Redoximorphic Features and/or Clay Content Restrictions
Brief	NA	in	
Moderate	24	in	15% Chroma 2 Depletions
Long	NA	in	
Comments			

Part 2 Installation Inspection

Septic tank manufacturer	Pile's	Pump information
Septic tank material	concrete	Trench media and width
Dose tank manufacturer		See EHP-6
Dose tank material		Depth of interceptor drain
		Depth of settled fill
Name of installer		License Number
Nathan Florer		1327090
Installation Inspected by ☐ Environmental Health Specialist ☐ Designated Representative (original submitter)		
(check one or installer signs System Installation Verification below)		
Shoor and cover per ADH		
Signature		EHS / License Number
Date		
System Installation Verification		
I have installed this system as designed and in compliance with all Rules and Regulations Pertaining to Onsite Wastewater Systems.		
Installer Signature		License Number
Date		

Part 3 Permit for Operation

The information contained in Part 1 and 2 of this form has been reviewed and found to meet the requirements of the Arkansas Department of Health. THE PERMIT FOR OPERATION of this system is hereby issued.		
Environmental Health Specialist	Signature	EHS Number
	149	9-21-2026
Comments		
Site Revalidation conducted by ☐ Environmental Health Specialist ☐ Designated Representative (original submitter)		
(check one)		
Signature		EHS / License Number
Date		

* Optional System Utilization Verification Form



Arkansas Department of Health
Environmental Health Protection

Receipt Number
27982552

Individual Onsite Wastewater System Permit Application

Permit Type ☒ New Installation
☐ Alteration / Repair

DR Environmental ID #

7 6 0 2 1 4 7 0 4 7

☒ Homeowner

☐ Builder/Developer

Fee Schedule for Structures	✓
Structures 1500 sq ft or less \$ 30.00	☐
Structures more than 1500 sq ft and up to 2000 sq ft \$ 45.00	☐
Structures more than 2000 sq ft and up to 3000 sq ft \$ 90.00	☒
Structures more than 3000 sq ft and up to 4000 sq ft \$ 120.00	☐
Structures more than 4000 sq ft \$ 150.00	☐
Alteration and Repair \$ 30.00	☐

TO THE PROPERTY OWNER

Onsite Wastewater System Utilization Verification

Property location: Pepper Hills, Siloam Springs- See attached Legal Description

(Address of Proposed System, City, State, Zip)

I hereby attest there are 4 bedrooms (____ number of persons for commercial) and the square footage of the structure that will utilize the designed onsite wastewater system in this permit application is accurate. I have reviewed the permit application and understand the layout, installation, maintenance, operation and expense(s) that may be associated with this system.

As Developer/Builder, I hereby attest that the above information is correct and prior to the sale of the property, I will convey, to the buyer, all information associated with this system.

Owner/Applicant Signature Amanda Gainey

Date 10/03/2025 10:56 AM

This document must be submitted with the permit application, if the Owner / Applicant Signature Section (number 19 on the EHP-19) is not signed.

EHP-19, OPT-A (R 8/13)

Individual Sewage Disposal System Design Specs for: **Dale & Amanda Gainey Pepper Hills Dr.**
(Barndominium)

Tank and Leach Field	
Number of Lateral Lines	5
Length of Lateral Lines	100'
Depth of Lateral Lines	18"
Width of Lateral Lines	24"
Centers	8'
1,250 Gallon Septic Tank	
7 Hole Distribution Box	

Pipe Specifications	
House to Tank is 4" SCH 40	Distance: 10'
Tank to Distribution Box is 4" SCH 40 (first 10')	Distance: 10'
Tank to Distribution Box is 4" SCH 40 or SDR 35	Distance: 73'
All Tight Lines are 4" SCH 40 or SDR 35	
Leach Field Lines are Perforated 4" ASTM 2729	

System Elevations						
	Ground Elevation (Top of Natural Grade)			Flow Line Elevation (Bottom of Pipe)		
Stub Out	79.3			Above 77.0		
Septic Tank Inlet	78.9			76.9		
Septic Tank Outlet	78.7			76.65		
D-Box in	75.9			75.87		
D-Box out	75.9			75.7		
	Ground Elevation			Flow Line Elevation (Bottom of Trench)		
	Beg	Mid	End	Beg	Mid	End
Line 1	75.7	75.7	75.7	74.2	74.2	74.2
Line 2	75.3	75.3	75.3	73.8	73.8	73.8
Line 3	74.5	74.5	74.5	73.0	73.0	73.0
Line 4	73.9	73.9	73.9	72.4	72.4	72.4
Line 5	73.4	73.4	73.4	71.9	71.9	71.9
Benchmark: 77.2 GE of H Fence Post at Cross Fence						

Property Owner Notes

- Guttering should be in such a manner to carry runoff water around and away from the Lateral Field.
- Garbage grinders are not recommended for septic systems.
- Recommend topsoil and seeding to prevent erosion.

Notice: *This is only a plan and does not necessarily reflect the actual size, shape, or location of any improvements that may be constructed on this property. This individual sewage disposal system was designed according to the Arkansas Department of Health Rules and Regulations pertaining to Sewage Disposal Systems, DRs, and installers. However, this does not constitute a guarantee that the system will function properly.*

Installer Notes

- Risers need to be kept accessible for maintenance.
- Maximum trench depth should not exceed 18".
- Flow Line out of Distribution Box should be at or above ground elevation at Line One.
- Each Soil Absorption Trench should be installed on contour as designed.
- Gravel trench should begin 5' from the Tight Line.
- Tight Line Trenches should be no deeper than 6".
- Excavation of trenches by backhoe needs to be done in a manner to prevent compaction of trench bottom.
- To avoid smearing of the sidewall of trenches, no digging should be done while the ground is wet.
- Final grading over the absorption area shall be done to drain all surface water off and away from septic system.

Notice: *The location and/or elevation of any existing utilities as shown on these plans should not be relied on as being exact or complete. The contractor is advised to contact Arkansas One Call at 1-800-482-8998 for information on existing utilities on this property.*

A

Received

SEP 18 2026



Arkansas Department of Health Benton Co Health Unit

Environmental Health Protection

FOR INSTALLER

Receipt No.

27982552

The INSTALLER must complete this form and return to the Benton Co Health Unit after installation. ~~For your~~ septic permit will not be signed for operation.

Individual Onsite Wastewater System Installation Specifications

(Must be signed and returned to ADH Authorized Agent within five working days.)

SEP 18 2026

Name of Applicant	Dale + Amanda Garney
Location of System	18025 Pepper Hills Dr Silvan Springs AR
Name of Installer	Nathan Fiere
License #	132 2090

TB = Trench Bottom Elevation
 PE = Top of Pipe Elevation
 GE = Ground Elevation
 FL = Flow Line Elevation (Top of Pipe Elev. + 4")
 TE = Tank Lid Elevation

Septic Tank Size	1250	Gal	Dose Tank Size		Gal	Drawdown Inches		Benchmark	
Type of System	Gravity					Number and Length of Lines	5	at	100
Orifice Head		ft	Pump Run		min	sec	Pump Rest		min

Trench Media	1" rock + perf pipe	Trench Width	24"
Stub-out	FL TP 1660	GE	

Tank Inlet	FL TP 2.92	GE		TE	2.35
Tank Outlet	FL TP 3.22	GE		TE	2.38
Dose Tank Inlet	FL		GE		TE
Dose Tank Outlet	FL		GE		TE

D-box Inlet	FL TP 5.97	GE		D-box Outlet	FL 6.19	GE		Other Devices	GE		PE
-------------	------------	----	--	--------------	---------	----	--	---------------	----	--	----

Line 1

Line Length	Beginning	Middle	End
100'	TB TP 6.76	TB TP 6.82	TB TP 6.86
	GE 6.10	GE 6.11	GE 6.05

Line 2

Line Length	Beginning	Middle	End
100'	TB TP 7.74	TB TP 7.74	TB TP 7.78
	GE 7.2	GE 7.15	GE 7.18

Line 3

Line Length	Beginning	Middle	End
100'	TB TP 8.32	TB TP 8.42	TB TP 8.45
	GE 7.8	GE 7.9	GE 7.9

Line 4

Line Length	Beginning	Middle	End
100'	TB TP 9.05	TB TP 9.15	TB TP 9.20
	GE 8.5	GE 8.55	GE 8.57

INSTALLER MUST SIGN AND DATE THE BACK PAGE

Receipt No.

279 82552

Line 5

Line Length	Beginning	Middle	End
100'	TB 9.95	TB 10.10	TB 10.15
	GE 9.35	GE 9.38	GE 9.4

Line 6

Line Length	Beginning	Middle	End
	TB	TB	TB
	GE	GE	GE

Line 7

Line Length	Beginning	Middle	End
	TB	TB	TB
	GE	GE	GE

Line 8

Line Length	Beginning	Middle	End
	TB	TB	TB
	GE	GE	GE

Line 9

Line Length	Beginning	Middle	End
	TB	TB	TB
	GE	GE	GE

Line 10

Line Length	Beginning	Middle	End
	TB	TB	TB
	GE	GE	GE

Environmental Health Specialist

Date

I have installed this system as designed and in compliance with all Rules and Regulations Pertaining to Onsite Wastewater Systems.



Installer Signature

1327090


License Number

7-1-26

Date

Installer must email
ADH.EHSBentoncounty@arkansas.gov
24 hrs prior to installation

27982552



10/13 EQ

House marked barn
has only 4 lines
Plaggeel

P = 26" 2³ - chert
mud @ 36"

A: pit only 24" deep
on side wall²
heavy chert